

Headstone Manor HLF Parks for People, Big Lottery & GLA Green Capital Fund Project

Project Timeline Update

27th February 2019

| | |
|---|--|
| 21st December 2018 | Landscape Architects issue layout plans to HLF, LBH Infrastructure Team and FoHMRG for comment |
| 15th January 2019 | Enabling tree felling to remove poor condition and non-native trees to allow for new landscaping and water environmental work includes cutting into lengths suitable for reuse in log walls and chipping brush for reuse by FoHMRG |
| 19th January 2019 | Design freeze layout plans following feedback / confirmation from HLF, LBH Infrastructure Team and FoHMRG |
| 29th January | Temporary fencing erected by woodland along Pinner View |
| 8th February 2019 | Tender drawings / specifications issued to LBH Infrastructure Team, & Project Team and Quantity Surveyor for cost estimating and building the Bill of Quantities |
| 6th February 2019 | Temporary fencing erected to on the field abutting Persimmon Home housing development to enable clearance of vegetation on boundary |
| 11th February to 8th March 2019 | Quantity Surveyor to provides Bill of Quantities and Cost Estimate to Landscape Architect Design / Project Team and LBH Infrastructure Team |
| 11th March to 5th April 2019 | Time allowance for Landscape Architect Design & Project Team and LBH Infrastructure Team to review value engineering if necessary, consultation with FoHMRG, authorisation from HLF to proceed to tender |
| 27th February to 25th March 2019 | Clearing overgrown vegetation and felling of poor condition and non-native trees on moat east bank to allow for moat desilting operations. |
| 8th April to 17th May 2019 | Procurement Phase |
| 1st June 2019 | Contract award / Contractor mobilisation |
| 1st July 2019 to 31st March 2020 | Construction / Landscaping Phase |

- should you require any further information regarding this project please contact infrastructure@harrow.gov.uk